


AD-A133 180


OUTLET WORKS JOE POOL LAKE MOUNTAIN CREEK TEXAS(U) ARMY
ENGINEER DISTRICT FORT WORTH TX A J MARR JUN 83

1/2

UNCLASSIFIED

F/G 13/13 NL





MICROCOPY RESOLUTION TEST CHART
NATIONAL BUREAU OF STANDARDS-1963-A

AD-A133180





US Army Corps
of Engineers
Fort Worth District

**FINAL
FOUNDATION
REPORT**

**OUTLET WORKS
JOE POOL LAKE
MOUNTAIN CREEK, TEXAS**

Copy available to DTIC does not
permit fully legible reproduction



DTIC FILE COPY
JUNE 1983

83 00 07 044

This document is approved
for public release; its
distribution is unlimited.

DISCLAIMER NOTICE

**THIS DOCUMENT IS BEST QUALITY
PRACTICABLE. THE COPY FURNISHED
TO DTIC CONTAINED A SIGNIFICANT
NUMBER OF PAGES WHICH DO NOT
REPRODUCE LEGIBLY.**

CORPS OF ENGINEERS
FORT WORTH DISTRICT, TEXAS

FINAL
FOUNDATION REPORT

JOE POOL LAKE
OUTLET WORKS

BY

ALAN J. MARR
GEOLOGIST

JUNE 1983



Accession For	
NTIS GRA&I	<input checked="" type="checkbox"/>
DTIC TAB	<input type="checkbox"/>
Unannounced	<input type="checkbox"/>
Justification	<i>[Signature]</i>
By _____	
Distribution/	
Availability Codes	
Dist	Avail and/or Special
A	<i>[Signature]</i>

PREFACE

This report was made by the Geotechnical Branch, Engineering Division, Fort Worth District. The report was prepared by Staff Geologist, Alan J. Marr, under the supervision of the Project Geologist, Robert C. Behm, the Chief of the Geology Section, Melvin G. Green, and the Chief of the Geotechnical Branch, Wayne E. McIntosh.

District Engineer for the Fort Worth District during construction of the Joe Pool Lake Outlet Works was Colonel Donald Palladino. Mr. Shigeru Fujiwara was Chief of the Engineering Division and Messrs. Gary Hames and Mel Sadler served as Resident Engineer during construction.

TABLE OF CONTENTS

<u>Para. No.</u>	<u>Paragraph Title</u>	<u>Page No.</u>
<hr/> I INTRODUCTION <hr/>		
1	Project Location and Description	1
2	Construction Authority	1
3	Purpose of Report	1
4	Project History	1
5	Location of the Outlet Works	2
6	The Contract	2
7	Quality Control	2
8	Contract Supervision	2
<hr/> II FOUNDATION EXPLORATION <hr/>		
1	Investigations Prior to Construction	5
2	Investigations During Construction	5
<hr/> III GEOLOGY <hr/>		
1	Physiography and Regional Geology	6
2	Geology of the Outlet Works	6
	a. Description of the Overburden	6
	b. Bedrock Stratigraphy	7
	c. Bedrock Lithology	7
	d. Bedrock Structure	7
	e. Bedrock Weathering	8
	f. Ground Water	8
3	Engineering Characteristics of the Overburden Materials	8-9
4	Engineering Characteristics of the Primary Materials	9-10
<hr/> IV EXCAVATION PROCEDURES <hr/>		
1	Excavation Grades	11
2	Dewatering Provisions	11
3	Overburden Excavation	11
4	Rock Excavation	11
5	Overexcavation	15
6	Foundation Preparation	15
	a. Foundations Beneath the Structure	15
	b. Foundations Adjacent to the Structure	17
	c. Overburden	17
7	Safety	17

TABLE OF CONTENTS (cont'd)

<u>Para. No.</u>	<u>V FOUNDATION ANCHORS</u>	<u>Page No.</u>
1	General	18
2	Equipment	18
3	Procedures	18
4	Pull-Out Tests	18
	<u>VI CHARACTER OF THE FOUNDATION</u>	
1	General	21
2	Upper Britton Member of the Eagle Ford Foundation	21
3	Lower Britton Unit II Member of the Eagle Ford Formation	21
4	Overburden	22
	<u>VII POSSIBLE FUTURE PROBLEMS</u>	
1	Conditions That Could Produce Problems	23
2	Recommendations	23
	<u>VIII CONTRACT MODIFICATION AFFECTING THE FOUNDATION</u>	
		24
	<u>IX RECORD OF FOUNDATION APPROVAL</u>	25-28

<u>Plate No.</u>	<u>PLATES</u>
1	Project Location and Lake Map
2	Excavation Plan and Profile
3	Areal Geology
4	Plan of Borings
5	As-Built Excavation Plan - Station 9+00-19+00
6	As-Built Excavation Plan - Station 19+00-29+00
7	As-Built Excavation Plan - Station 29+00-40+00
8	STRUCTURE FOUNDATION-AS-BUILT PLAN AND PROFILE
9	Geologic Sections A-A and B-B
10	Geologic Sections C-C and D-D
11	Geologic Section E-E
12	Logs of Borings (6DC-54, 8A6C-55, 8A-83)
13	Logs of Borings (8A-84, 6D-85, 8A-87)
14	Logs of Borings (6D-86, 91, 531 and 532)
15	Logs of Borings (8A6C-59 and 8A6C-543)
16	Logs of Borings (8A6C-544, 545, 546)
17	Logs of Borings (8A-547, 6DC-548, 8A6C-549)
18	Logs of Borings (6DC-550, 8A6C-551 and 552)

TABLE OF CONTENTS (cont'd)

Plate No.

PLATES

19	Logs of Borings (8A6C-553 and 6DC-554)
20	Logs of Borings (8A6C-555 and 556, 6DC-557)
21	Logs of Borings (8A6C-558, 559 and 560)
22	Logs of Borings (6DC-561 and 8A6C-562)
23	Logs of Borings (8A6C-563, 6DC-564, 8A6C-565 and 6DC-566)
24	Logs of Borings (8A6C-567, 568 and 8A-567, 570)
25	Logs of Borings (8A-571, 572 and 8A6C-573, 574)

ILLUSTRATIONS

Figure No.

Title

Page No.

1	Aerial View of Outlet Works Excavation	3
2	Aerial View of Outlet Works Excavation	4
3	Protective Concrete in Conduit Section	13
4	Wooden Templates Used to Monitor V-Shaped Excavation in Conduit Area	13
5	Typical Collar Excavation	14
6	Preparation for Collar Placement	14
7	Typical Deterioration of Clay Shale	16
8	Foundation Preparation-Application of Aerospray 52 Moisture Sealant	16
9	Drilling Hole for Rock Anchor Installation in Chute Section	19
10	Installation of Rock Anchors	19
11	Rock Anchor Pull-Out Test	20
12	Rock Anchor Pull-Out Test	20

FINAL FOUNDATION PHOTOGRAPHS

13	Intake Tower Foundation - Station 18+70	54
14	Intake Tower Foundation - Station 18+85	54
15	Intake Tower Foundation - Station 19+10	55
16	Intake Tower Foundation - Station 19+75	55
17	Intake Tower Foundation - Station 19+75	56
18	Fault Crossing Intake Tower Foundation - Station 19+90	56
19	Intake Tower Foundation - Station 20+50	57
20	Intake Tower Foundation - Station 19+80	57
21	Conduit Foundation - Station 20+48 - 20+68	58
22	Conduit Foundation - Station 20+48 - 20+68	58
23	Conduit Foundation - Station 20+68 - 20+88	59
24	Conduit Foundation - Station 20+88 - 21+08	59
25	Conduit Foundation - Station 21+08 - 21+28	60
26	Conduit Foundation - Station 21+28 - 21+48	60
27	Conduit Foundation - Station 21+48 - 21+68	61
28	Conduit Foundation - Station 21+68 - 21+88	61
29	Conduit Foundation - Station 22+08 - 22+28	62
30	Conduit Foundation - Station 22+28 - 22+48	62

TABLE OF CONTENTS (cont'd)

FINAL FOUNDATION PHOTOGRAPHS

Figure No.		Page No.
31	Conduit Foundation - Station 22+48 - 22+68	63
32	Conduit Foundation - Station 22+68 - 22+88	63
33	Conduit Foundation - Station 22+88 - 23+08	64
34	Conduit Foundation - Station 23+08 - 23+28	64
35	Conduit Foundation - Station 23+28 - 23+48	65
36	Conduit Foundation - Station 23+48 - 23+68	65
37	Conduit Foundation - Station 23+68 - 23+88	66
38	Conduit Foundation - Station 23+88 - 24+08	66
39	Conduit Foundation - Station 24+08 - 24+28	67
40	Conduit Foundation - Station 24+28 - 24+48	67
41	Conduit Foundation - Station 24+48 - 24+68	68
42	Conduit Foundation - Station 24+68 - 24+88	68
43	Conduit Foundation - Station 24+88 - 25+08	69
44	Conduit Foundation - Station 25+08 - 25+28	69
45	Conduit Foundation - Station 25+28 - 25+48	70
46	Conduit Foundation - Station 25+48 - 25+68	70
47	Conduit Foundation - Station 25+68 - 25+88	71
48	Conduit Foundation - Station 25+88 - 26+08	71
49	Conduit Foundation - Station 26+08 - 26+28	72
50	Conduit Foundation - Station 26+28 - 26+48	72
51	Conduit Foundation - Station 26+48 - 26+68	73
52	Conduit Foundation - Station 26+68 - 26+88	73
53	Conduit Foundation - Station 26+88 - 27+08	74
54	Stilling Basin Chute Foundation - Station 27+58	75
55	Stilling Basin Chute Foundation - Station 27+65	75
56	Stilling Basin Foundation - Station 27+65	76
57	Stilling Basin Foundation - Station 27+80	76
58	Stilling Basin Foundation - Station 27+78	77
59	Stilling Basin Foundation - Station 27+95	77
60	Stilling Basin Foundation - Station 27+90	78
61	Joint in Stilling Basin Foundation - Station 28+60	78
62	Stilling Basin Foundation - Station 28+80	79
63	Stilling Basin Foundation - Station 28+80	79
64	Foundation Right of Intake Tower - Station 18+85 -19+70	80
65	Foundation Right of Intake Tower - Station 18+85 -19+70	80
66	Foundation Right of Conduit - Station 20+75 - 21+75	81
67	Foundation Right of Conduit - Station 20+75 - 21+75	81
68	Foundation Left of Conduit - Station 20+50 - 21+50	82
69	Foundation Left of Conduit - Station 21+50 - 22+50	82
70	Foundation Left of Conduit - Station 22+50 - 23+50	83
71	Foundation Right of Conduit - Station 23+50 - 24+10	83
72	Foundation at Base of Right Slope - Station 20+50 - 22+00	84
73	Foundation at Base of Right Slope - Station 22+00 - 24+00	84
74	Excavation Slope Right of Conduit - Station 20+50 - 21+70	85
75	Excavation Slope Left of Intake Tower - Station 18+90 - 20+50	85
76	Excavation Slope Right of Intake Tower - Station 18+90 - 20+50	86
77	Excavation Slope Left of Conduit - Station 20+50 - 21+50	86

TABLE OF CONTENTS (cont'd)

FINAL FOUNDATION PHOTOGRAPHS

<u>Figure No.</u>		<u>Page No.</u>
78	Excavation Slope Left of Conduit - Station 21+60 - 22+50	87
79	Excavation Slope Left of Conduit - Station 22+50 - 24+00	87
80	Excavation Slope Right of Conduit - Station 21+80 - 23+10	88
81	Excavation Slope Right of Conduit - Station 23+10 - 24+00	88
82	Excavation Slope Right of Conduit - Station 24+00 - 25+20	89
83	Excavation Slope Right of Conduit - Station 24+00 - 25+20	89
84	Excavation Slope Right of Conduit - Station 26+40 - 27+20	90
85	Foundation Right of Conduit - Station 26+40 - 27+20	90
86	Excavation Slope Right of Stilling Basin - Station 27+30 - 28+00	91
87	Foundation Right of Stilling Basin - Station 27+30 - 28+00	91
88	Excavation Slope Right of Stilling Basin - Station 28+00 - 28+50	92
89	Excavation Slope Right of Stilling Basin - Station 28+50 - 29+00	92
90	Excavation Slope Left of Conduit - Station 26+30 - 27+20	93
91	Foundation Left of Conduit - Station 26+30 - 27+20	93
92	Excavation Slope Left of Stilling Basin - Station 27+20 - 27+80	94
93	Foundation Left of Stilling Basin Chute - Station 27+20 - 27+80	94
94	Excavation Slope Left of Stilling Basin - Station 27+80 - 28+30	95
95	Excavation Slope Left of Stilling Basin - Station 27+80 - 28+30	95
96	Excavation Slope Left of Stilling Basin - Station 28+50 - 28+90	96
97	Excavation Slope Left of Stilling Basin - Station 28+50 - 28+90	96

I INTRODUCTION

1. Project Location and Description. The Joe Pool Dam and Lake¹ project is located in southwest Dallas County near Grand Prairie, Texas. The dam is located at river mile 11.2 on Mountain Creek, a tributary to the West Fork of the Trinity River. Location of the project is shown on plate 1. The principal features of the Joe Pool Dam and Lake project include: (1) A rolled earth-fill embankment approximately 22,180 feet long with a crest width of 30 feet; (2) a service spillway perched in the left embankment at station 100+00 having a concrete uncontrolled rectangular broadcrested weir 50 feet wide; and (3) a 10.5-foot diameter cut and cover conduit controlled by two 4.75 X 10.5-foot service gates.

2. Construction Authority. Congressional authority for the construction of Joe Pool Dam and Lake is contained in the Public Works - Rivers and Harbor Act approved 27 October 1965 (Public Law 89-298) in accordance with the overall plan of improvement of the Trinity River Basin, Texas as outlined in House Document No. 276 (89th Congress, 1st Session).

3. Purpose of Report. This report has been prepared in accordance with requirements as set forth by the Office, Chief of Engineers, and is the first of two such reports that will record the foundation history of each structural feature of Joe Pool Dam. The subject of this report is the outlet works, to include the approach channel, intake tower approach slab, intake tower, conduit, stilling basin, and discharge channel. A second report will address the embankment, spillway, and service bridge portions of the project.

The purpose of this report is to provide a complete record of foundation conditions encountered during construction. Information contained in this report will be valuable when evaluating (1) necessary remedial action required to prevent or repair any failures resulting from foundation deficiencies, (2) contractor claims related to foundation conditions or alleged change of condition, and (3) planning and design of future comparable construction projects.

A copy of this report should be included in the permanent records maintained at the project office.

4. Project History. Seven damsite locations along Mountain Creek were studied before the proposed site was selected. Subsurface investigations at the proposed site were initiated in April 1969, and continued intermittently over a 10-year period.

The spillway and outlet works were originally sited on the right abutment and were extensively investigated by subsurface exploration.

¹In December 1982 Public Law 97-400 was passed by Congress which officially changed the name of the Project from Lakeview Lake to Joe Pool Lake. All previously published documents, design memorandums, plans, and specifications are entitled Lakeview Lake and will be referred to under the name Lakeview Lake in this report.

These investigations revealed the presence of unsuitable geologic bed-rock conditions in the right abutment. As a result the two structures were resited on the left abutment.

5. Location of the Outlet Works. The outlet works is located on the left abutment at embankment station 76+00. The site plan is shown on plate 2. Aerial views of the site are shown on figures 1 and 2.

6. The Contract. The contractor and pertinent information related to the contract are listed below:

Joe Pool Dam - Outlet Works and Initial Embankment

Contractor: The Lane Construction Corp., Meridian, CT

Contract No.: DACW63-80-C-0009

Bid: \$11,200,632.50

Contract Awarded: 19 November 1979

Notice to Proceed: 30 November 1979

Acknowledged: 6 December 1979

Work Commenced: 7 December 1979

Work Completed: 4 June 1982

NOTE: Construction items included in this contract were the outlet works and two partial embankments. Only the outlet works is discussed in this report. The two partial embankment foundations will be discussed in the Joe Pool Embankment and Spillway Foundation Report.

7. Quality Control. The quality control organization was furnished and compensated by the contractor.

8. Contract Supervision. The outlet works was constructed under the immediate supervision of the District Engineer, U.S. Army Engineer District, Fort Worth, Texas. The contracting officer's representative for administration of the contract was Mr. James D. Leslie, Area Engineer, North Texas Area Office. Messrs. Gary Hames and Mel Sadler each served as Resident Engineers during construction.



Fig 1 Aerial view of Joe Pool Outlet Works excavation



Fig 2 Aerial view of Joe Pool Outlet Works excavation

II FOUNDATION EXPLORATIONS

1. Investigations Prior to Construction. The outlet works was originally sited in the right abutment of the dam. Subsurface investigations in this area, which consisted of 22 core borings, revealed the presence of unsuitable foundation conditions. As a result the outlet works was resited at embankment station 76+00 on the gently sloping left abutment.

Investigations for the left abutment site (the actual construction site) consisted of 33 borings ranging in depth from 25 feet to 125 feet. Locations of the borings are shown on plate 4 and logs of the borings are presented on plates 12 through 25.

2. Investigations During Construction. No unanticipated foundation conditions or problems were encountered during construction. Therefore, no investigations were required during construction.

III GEOLOGY

1. Physiography and Regional Geology. The Joe Pool Dam site is located at the eastern edge of the Eagle Ford Prairie section of the Gulf Coastal Plain physiographic province. Topographically, the damsite is characterized by a moderately steep east abutment, a flat 5000 feet wide floodplain, and a gently sloping west abutment.

The major topographic feature in the area is the White Rock escarpment located one-half mile east of the dam's right abutment. This escarpment trends north-northeast and marks the eastern edge of the Mountain Creek drainage area. Immediately west of the White Rock escarpment are numerous remnants of a small cuesta. The cuesta was formed by a resistant limestone bed of the Eagle Ford Formation which was later eroded into a series of sub-rounded hills rising 30-60 feet above the present Mountain Creek valley. The dam's moderately steep east abutment is formed by one of these hills.

Bedrock strata underlying the embankment and reservoir area consist of Upper Cretaceous units of the Eagle Ford Formation. Regional dip of the Eagle Ford strata is gentle and to the southeast toward the Gulf of Mexico. At the damsite the maximum thickness of the Eagle Ford Formation is 225 feet as indicated by borings along the dam axis which penetrated the Eagle Ford and bottomed in the underlying Woodbine Formation. Lithologically the Eagle Ford Formation consists predominantly of soft to moderately hard clay shale. An areal geology map is shown on plate 3.

2. Geology of the Outlet Works.

a. Description of the Overburden. Overburden within the limits of the outlet works excavation consisted of recent floodplain deposits and older Quaternary terrace deposits. The deposits consisted of sandy clay, clayey sand, and gravel. Overburden slopes in the portion of the outlet works excavation which occurs beneath the embankment were mapped in detail and are presented on plate 6. A typical section of overburden in the outlet works area consisted of an upper zone of dark brown, stiff, silty clay with occasional rootlets near the surface, and occasional calcareous pocket with scattered calcareous nodules to 3/4-inch diameter. Downward the clay becomes more calcareous, sandy to very sandy, stiff to very stiff, and tan to brown with occasional gravels. Sand and/or gravel is usually found at the base of the overburden, and immediately overlying the weathered primary. The composition of this zone varies from almost a pure, non-cemented, orange sand in the excavation slope left of the stilling basin, to a mixture of sand and gravel, to a moderately clean, angular, tan gravel located in the right slope of the excavation near the intake tower. A soft, mushy area was observed in the left (west) slope of the excavation at station 23+00 where the sand gravel zone produced a small amount of seepage.

b. Bedrock Stratigraphy. The outlet works was founded within the Britton member of the Eagle Ford Formation, upper Cretaceous in age. The Britton member is the lowest member of the Eagle Ford Formation and is approximately 160 feet thick at the outlet works site. Based on lithology the Britton member is divided into three units. In ascending order they are: (1) The Lower Britton, Unit I; (2) the Lower Britton, Unit II; and (3) the Upper Britton. The Lower Britton, Unit II, and the Upper Britton comprise the outlet works foundation. The contact between the two members was exposed in the stilling basin chute at station 27+57.6, elevation 447.84. Thus the lower chute section and the stilling basin were founded in the Lower Britton, Unit II member. The remainder of the structure was founded in the Upper Britton member of the Eagle Ford Formation.

c. Bedrock Lithology. The Lower Britton, Unit II, in the chute and stilling basin area is 15 feet thick and consists of moderately hard to hard, occasionally jointed, tannish-gray very calcareous clay shale. The Upper Britton, which supports the remainder of the structure, consists of soft to moderately hard, slightly calcareous, highly jointed and fractured bentonitic clay shale. The following chart details the distinguishing characteristics between the Lower Britton, Unit II, and the Upper Britton in the area near the contact:

<u>Upper Britton</u>	<u>Lower Britton, Unit II</u>
Soft to moderately hard	Moderately hard to hard
Thin-bedded - ripply surface	Thick-bedded
Highly jointed and fractured	Occasional joints and fractures
Dark Gray	Tannish-gray
Scattered fossil shells	Fossiliferous (fine fish scale remains)
Occasional limestone or claystone concretion layers	

d. Bedrock Structure. Regional dip of the strata of the Eagle Ford Formation is to the east-southeast at approximately 50 feet per mile. However, local dip of the strata beneath the outlet works structure showed some variation, ranging from 100 feet per mile to the south to 200 feet per mile to the north, striking generally along an east-west line. Changes in dip often occurred at points where fault planes intersected the outlet works. A total of seven minor faults or fault zones were encountered beneath the structure at the following stations:

20+00	Intake tower
21+02	Conduit
22+19	Conduit
23+76	Conduit
25+60	Conduit
26+67	Conduit
28+78	Stilling basin endsill

There was no distinct pattern as to the orientation of the strike of the faults exposed in the excavation. All of the faults were normal faults. Dip of the fault planes was to the south and displacement across each fault was minor (less than 1.0 foot) in the outlet works structure foundation. However, as much as 2 feet of displacement was observed higher in the section in the IV on 3H clay shale slopes of the outlet works excavation. The fault planes were generally tight with brecciated zones less than 6 inches thick. Minor jointing and fractured zones also occurred in the outlet works foundation. The location of all faults, joints, and fracture areas exposed in the bedrock excavation in the immediate area of the structure are shown on plate 6.

e. Bedrock Weathering. Final excavation grade for the outlet works structure occurred well below the base of bedrock weathering. All foundation bedrock on which concrete was placed was unweathered. Bedrock weathering observed in the slopes of the excavation on each side of the structure can generally be classified into two zones. The upper zone of weathering is described as highly weathered. This zone consists of soft, highly plastic, brown shaly clay. The lower zone is described as slightly weathered and consists of soft, highly jointed-fractured, gray to dark gray clay shale with iron staining on the joint and bedding plane surfaces. This zone grades downward into unweathered clay shale. The combined thickness of the weathered zones in the outlet works area varied from 2.0 to 13.7 feet.

f. Ground Water. No significant flow of ground water was encountered in the outlet works excavation. A very small amount of ground water seeped from the overburden in the left side of the excavation at station 23+00 creating a soft, mushy area on the slope. The areal extent of this seep is shown on plate 6. Excluding this one area, the remainder of the excavation slopes were free of ground water. Faults and joints in the foundation bedrock were tight and produced no ground water.

3. Engineering Characteristics of the Overburden Materials. Overburden in the vicinity of the outlet works consisted primarily of sandy clays (CL and CH) with discontinuous beds of clayey sands and gravel (SC and GC).

Classification and index testing were performed on samples of the various materials comprising the overburden. Results of the tests are presented in Section VIII of the Lakeview Lake Design Memorandum No. 24, Outlet Works. The following shows the range of values and the average values obtained from the tests:

Soil Type		Moisture Content %	Liquid Limit- Plastic Limit	Bar Linear Shrinkage %
CH	Range	9-21		22-24
	Avg	16	60-17	23
CL	Range	6-19		15-20
	Avg	13	42-12	18
SC	Range	6-16		
	Avg	9	37-11	14
GC	Range	6-23		
	Avg	12	-	-
SM/SC	Range	4-7		
	Avg	6	-	-

For design purposes the following strength properties were assigned to overburden materials in the outlet works vicinity:

Type Material	Type Strength	c tsf	Ø degrees
CL&CH	Q	1.0	1.0
CL&CH	R	0.3	13.0
CL&CH	S	0	20.0
SC&GC	Q	-	-
SC&GC	R	-	-
SC&GC	S	0	30

4. Engineering Characteristics of the Primary Materials. Primary materials in the outlet works foundation on which laboratory testing was performed include, in descending order, weathered Upper Britton clay shale, unweathered Upper Britton clay shale, unweathered Lower Britton, Unit II clay shale, and bentonitic clay shale zones in the Lower Britton, Unit II. Results of the tests are presented in Section VIII of the Lakeview Lake Design Memorandum No. 24, Outlet Works. The following shows a range of values and the average values obtained from the tests:

Rock Type		Moisture Content %	Natural Dry Density lb/cu ft	Unconfined Compressive Strength ton/sq ft	Bar Linear Shrinkage %
Upper Britton (wea. clay shale)	Range	21.3-34.7	87-110		18-26
	Avg	27.8	96	5.8	21.8
Upper Britton (unwea. clay shale)	Range	16.3-27.0	104-120	1.9-18.2	13-24
	Avg	19.4	114	12.0	17.3
Lower Britton (Unit II) (unwea. clay shale)	Range	14.3-19.0	103-120	7.2-64.2	13-18
	Avg	17	112	32	15.5
Lower Britton (Unit II) (bentonite)	Range	40.0-42.8	86-107	-	30-32
	Avg	41.4	99		31

For design purposes the following properties were used for the primary materials:

Type Material	Type Strength	c tsf	ϕ degrees
Shale	S	0.5	18
Bentonite	S	0	18

IV EXCAVATION PROCEDURES

1. Excavation Grades. Actual foundation conditions encountered during excavation for the Joe Pool Outlet Works structure were essentially as described in the subsurface data presented in the contract plans and specifications. The designed slopes in the overburden and primary materials were achieved and maintained without difficulty. Some minor variations (overexcavation) from the designed grade lines occurred in the primary material. Final cross sections on the overburden slopes were taken by the Contractor's survey team and checked by a government survey team. The contractor's survey team made all measurements of final excavation grade in the primary material and also assisted the CE geologist in mapping the foundation. Final excavation grades for the approach channel, the outlet works structure, and the discharge channel are shown on plates 5 through 7. Geologic sections are presented on plates 9 through 11.

2. Dewatering Provisions. No serious ground water problems were encountered in the outlet works excavation. With the exception of one small seepage area on the left slope of the excavation at station 23+00, the overburden and primary materials bordering the outlet works excavation were essentially free of ground water. Surface runoff was controlled in three stages. First, a series of diversion ditches located around the periphery of the excavation carried surface runoff away from the excavation. A 10-foot wide berm located about midway up the slopes of the excavation intercepted surface water on the slopes and helped to control erosion. Surface runoff that collected in the stilling basin excavation was removed by 3-inch electrical pumps. These dewatering provisions were effective in maintaining a dry excavation. All concrete and impervious backfill placements were on foundations free of water.

3. Overburden Excavation. Overburden materials in the outlet works excavation included sandy clays, clayey sands and gravels in varying mixtures as previously described. Stripping for the outlet works excavation began on 30 May 1980. Overburden materials were removed using Caterpillar scrapers pushed by Caterpillar D-6 and D-8 bulldozers. The IV on 5H overburden slopes were shaved and finished using motor graders. Suitable overburden materials removed during the outlet works excavation were used as random and semi-compacted fill in the partial embankments being constructed concurrent with the outlet works.

4. Rock Excavation. Primary material removed from the outlet works excavation included weathered and unweathered clay shale of the Eagle Ford Formation. Methods used to excavate the primary material varied according to the material being excavated and the required accuracy of the excavation grade. The following methods were employed:

a. Bulk excavation of weathered clay shale was accomplished similarly to the excavation of overburden materials. This soft, clay-like material was

removed using Caterpillar scrapers pushed by Caterpillar D-6 bulldozers. Slopes in the weathered clay shale were finished to 1V on 5H using motor graders. Most of this material was suitable for use as semi-compacted fill in the partial embankments.

b. Bulk excavation of the soft to moderately hard, unweathered clay shale was accomplished using Caterpillar D-8 bulldozers equipped with ripper teeth. The broken material was then removed using Caterpillar scrapers pushed by D-6 and D-8 bulldozers, and transported to a designated waste disposal area east of the outlet works site. Slopes in the unweathered clay shale were cut and shaved to 1V on 3H using bulldozers and motor graders. This bulk excavation method was used to excavate down to within a minimum of 2 feet above the designed excavation limit in the areas of the excavation which would later be covered with protective concrete or impervious backfill. Final grade in the approach and discharge channels was achieved using this method of excavation.

c. A minimum of 2 feet of undisturbed clay shale was left on all rock foundation surfaces for subsequent removal immediately prior to backfill. Excavation of the remaining 2+ feet of unweathered clay shale in the areas adjacent to the structure limits subsequent to the placement of impervious backfill was accomplished using Caterpillar scrapers pushed by D-6 bulldozers. A Case 350B bulldozer was used to push loose material down the 1V on 3H slopes to be picked up with scrapers and a front-end loader. Final cleaning immediately prior to placement of impervious clay was accomplished with compressed air, and occasional hand-broom cleaning, if required.

Excavation of the final 2+ feet of clay shale cover in the areas beneath the outlet works structure prior to the placement of protective concrete was accomplished with a Warner-Swasey Model G 660 Gradall supported by a Caterpillar front-end loader and a dump truck. Two interchangeable buckets were utilized with the Gradall. A bucket equipped with 6-inch teeth was used to excavate to grade. For final cutting and smoothing the operator switched to a bucket equipped with a blade. In the V-shaped conduit excavation the contractor used three V-shaped wooden template forms to monitor the slopes and elevations of the ditch during excavation. The templates, shown on figure 4, greatly increased the efficiency of the Gradall operations, thereby decreasing the amount of time elapsed between initial cut to final grade and backfill with protective concrete.

The efficiency of the excavations performed by the Gradall machine was highly dependent upon the skill level of the operator. Rapid excavation was required in order to meet the 2-hour maximum time limit between reaching final excavation grade and placing protective concrete. Gradall excavations required constant monitoring to insure final grade was achieved and to minimize overexcavation. In the conduit foundation considerable difficulty was encountered in excavating a V-shaped ditch through moderately hard, horizontally-bedded clay shale. Some over-excavation resulted even with a skilled Gradall operator and nearly constant monitoring.



Fig 3 Conduit foundation with protective concrete in place



Fig 4 Wooden templates used to monitor conduit excavation



Fig 5 Typical collar excavation



Fig 6 Typical preparation for structural concrete placement
in collar excavation

5. Overexcavation. Overexcavation occurred in the following areas:

a. Intake structure/conduit transition area. Preliminary excavation was designed to remove the bulk of the material down to, and not below a minimum of 2 feet above final excavation grade in order to leave 2 feet of undisturbed clay shale as protective cover. However, in the transition area the contractor, as a result of contractor's surveying error, carried preliminary excavation down below final design grade. Several days later, when the contractor was ready to place protective concrete, he was directed to excavate even further below the designed grade so that protective concrete would be placed on fresh, undisturbed clay shale as required by the specifications. As a result the final grade of the transition protective slab is a maximum of 1.6 feet below the designed grade.

b. Along the conduit foundation at locations where the contractor attempted to cut a V-shaped ditch in a soft to moderately hard, horizontally-bedded clay shale. Excavation for the conduit foundation was accomplished using the Gradall, and elevations were monitored using hand levels and wooden templates constructed in the design shape of the ditch. The nearly horizontal clay shale beds, generally less than 1-ft thick, were often separated by slightly softer, bentonitic clay shale seams. This condition made it difficult to attain a smooth, symmetric V-shaped ditch.

c. At select areas in the foundation rock where faulting, jointing, and fracturing were present. These areas are shown on the as-built Excavation Map, Plate 6, and the Structure Foundation Map, Plate 8. During excavation the contractor was required to remove all loose and broken rock material normally associated with faulted and jointed zones, so that protective concrete or impervious backfill would be placed on fresh, competent clay shale. A record of the estimated amount of overexcavation and subsequent concrete overrun in the faulted and jointed areas was maintained by the government inspector.

6. Foundation Preparation. The outlet works foundation consists of unweathered clay shale belonging to the Upper Britton and the Lower Britton, Unit II, members of the Eagle Ford Formation. Preliminary test results indicated the need to minimize the exposure time of the clay shale in order to retard change in moisture content and subsequent deterioration. Figure 7 shows the severity of the deterioration of the foundation clay shale after it remains exposed to air for a period of 3 to 4 weeks. Therefore, a minimum of 2 feet of undisturbed clay shale protective cover was left on all rock foundation surfaces (with the exception of the area described in para 5a) for subsequent removal immediately prior to backfill with protective concrete or impervious clay.

a. Foundations Beneath the Structure. Each day a specific area was designated as the worksite and the final 2+ feet of clay shale protective cover was removed using the Gradall G 660. Upon achieving final design grade, all loose, drummy, or otherwise unsatisfactory rock was removed and the surfaces were cleaned using compressed air. Figures 13 through 63



Fig 7 Typical clay shale deterioration after
3 to 4 weeks exposure




Fig 8 Application of Aerospray 52 moisture sealant

show the condition of each segment of the structure foundation after cleaning and prior to protective concrete backfill. While the surface was being cleaned, the contractor's survey team took final grade cross-sections and assisted the CE geologist in mapping geologic features in the foundation. Immediately after the cleaning and mapping were completed, and the foundation was approved by the inspecting geologist, a 1:1 mixture of water and Aerospray 52, a resin-type sealer manufactured by American Cynamid Company, Wayne, New Jersey, was mechanically sprayed onto the rock surface as shown in figure 8. The foundation surface was then covered with a minimum of 4-inches of protective concrete. A complete record of foundation approval is presented in Section IX of this report.

b. Foundations Adjacent to the Structure. Foundations adjacent to the structure include the unweathered clay shale surface from the edge of the protective concrete to the top of the unweathered clay shale on the excavation slope at approximate elevation 495. The final 2+ feet of clay shale in the foundation adjacent to the structure was excavated using Caterpillar D-6 and D-8 bulldozers equipped with ripper teeth and scrapers. Each day a specific area was designated as the work area and the final 2+ feet of protective clay shale was excavated. Upon achieving final design grade on the foundation floor and slopes, all loose material was removed and the surface was cleaned using compressed air. While the surface was being cleaned the contractor's survey team took final grade cross-sections and assisted the CE geologist in mapping geologic features in the foundation. After the surface was cleaned, mapped, and approved, the rock surface was wetted lightly, and then covered with at least 2 feet of impervious clay backfill before the day's work ended. Figures 64 through 97 show the condition of the foundation adjacent to the structure after cleaning and prior to backfill with impervious clay.

c. Overburden. Overburden materials exposed in the excavation slopes were mapped in detail and are shown on plate 6. Horizontal and vertical limits of the overburden are presented on the cross-sections, plates 9 through 11. No further excavation occurred in the overburden immediately prior to backfill. Materials in the exposed overburden slopes were processed in place and integrated into the impervious clay backfill. Materials were mixed, processed, and benched into the overburden slopes in horizontal layers, and then compacted.

7. Safety. There was no requirement for protection against slides and rock falls in the outlet works excavation. The 1V on 5H overburden slopes and the 1V on 3H primary slopes remained stable throughout construction.

V FOUNDATION ANCHORS

1. General. Permanent foundation anchors were installed in the Joe Pool Dam Outlet Works chute and stilling basin areas. A total of 70 foundation anchors were installed to a minimum depth of 21 feet below the surface of the protective concrete slab.

2. Equipment. The 6-in diameter holes for the foundation anchors were drilled using a Gardner-Denver track-mounted pneumatic drill, shown on figure 9. The anchors consisted of No. 11 rebar equipped with vertical bar spacers wire-fastened to the anchor at 4.75 ft intervals. A one-half inch steel grout pipe designed to extend from the surface to the bottom of the anchor was permanently fixed to each anchor. The grout mixture placed around the anchors consisted of 1.32 gallons of water per 55-pound bag of Masterflow 713 non-shrink grout. The grout was agitated in a one-fourth cu yd electric mortar mixer and pumped into the hole.

3. Procedures. Drilling and installation of the foundation anchors began on 23 March 1981 in the chute section. All of the anchors in the chute section were set at an angle 30° from vertical; anchors in the stilling basin section were set at vertical. Holes for setting the foundation anchors were drilled through the protective concrete slab into unweathered Eagle Ford shale to a total depth of 21 feet. Upon reaching the required depth the holes were blown clean using high velocity air, and tightly plugged until placement of anchor bars and grouting commenced. All holes remained free of water until grout was placed. The normal procedure was to drill a predetermined number of holes, insert the anchor bars, and place grout, all on the same day. After the anchors were set in the hole at the correct elevation, the grout mixture was pumped through the one-half inch grout pipe until grout returned to the surface indicating the hole was filled. As per the grout manufacturer's recommendation, the bars were not vibrated during placement.

4. Pull-Out Tests. Pull-out tests were performed on 19 March on two test anchors installed on 6 March 1981. One test was conducted on an anchor installed in the slope of the chute section at approximate station 27+40; another test was conducted on an anchor installed in the horizontal stilling basin floor at approximate station 27+77. Both anchors were stressed to 50 tons with no failure in the bar or the foundation. Figure No's 11 and 12 show one of the tests in progress. A complete record of test data is on file in the SWF Design Branch, Structural Section.




Fig 9 Drilling hole for rock anchor




Fig 10 Installing rock anchor




Fig 11 Conducting pull-out test



Fig 12 Conducting pull-out tests

VI CHARACTER OF THE FOUNDATION

1. General. Clay shale belonging to the Lower Britton Unit II and the Upper Britton Members of the Eagle Ford Formation, Cretaceous age, comprise the rock foundations beneath the outlet works structure, adjacent to the structure, and on the slopes of the outlet works excavation up to approximate elevation 500. Overburden consisting of mixtures of clay, sand, and gravel constitute the slopes above elevation 500. A geologic map of the outlet works excavation is presented on plates 5 through 7. Engineering characteristics of the overburden and primary materials comprising the outlet works foundation were presented in Section III of this report. Included is a range of values and the average values of engineering characteristics as derived from pre-construction testing of material samples.

2. Upper Britton Member of the Eagle Ford Formation. The Joe Pool Dam Outlet Works approach slab, intake tower, conduit, and upper portion of the chute section were founded on unweathered clay shale belonging to the Upper Britton Member of the Eagle Ford Formation. The clay shale is soft to moderately hard, gray, medium to thin-bedded, and contains occasional pockets of fossil shells (*Inoceramus Hibiatus*). Thin, soft to moderately hard bentonitic shale seams occur throughout the exposed section. Minor faulting and associated jointing and fracturing noted is shown on plate 6. All encountered faults were normal faults, usually of high angle and low displacement, with less than 1 foot-thick brecciated zones adjacent to fault planes. Joints were tight and tended to dissipate vertically. Within 1 hour after exposure to air and/or sunlight, the clay shale began to show signs of deterioration as predicted by pre-construction test results. Initially the color of the clay shale changed from dark gray to light gray as a result of moisture loss. After a few hours, hair-line cracks appeared along with some minor slaking. After a few days the outer 1 inch of the rock surface would be cracked and deteriorated and could be peeled from the surface by hand. Figure 7 shows the condition of the clay shale after it is left exposed for a period of 3-4 weeks.

3. Lower Britton Unit II Member of the Eagle Ford Formation. Unweathered marly clay shale of the Lower Britton Member of the Eagle Ford Formation supports a portion of the outlet works structure from station 27+58 forward, which includes the lower one-third of the chute section and all of the stilling basin. The Lower Britton Member is slightly harder than the Upper Britton Member, and can be distinguished by a tannish-gray coloring and the presence of pockets of sand-sized fossil fish scale remains. The Lower Britton Member is slightly more thickly-bedded and has less jointing and fracturing than does the Upper Britton Member.

4. Overburden. Overburden materials encountered in the Joe Pool Dam Outlet Works excavation are described in Section III of this report and are shown on plate 6. The overburden consisted of Recent floodplain deposits and older Quaternary terrace deposits. In general the exposed overburden in the slopes of the outlet works excavation consisted of, in descending order, silty, sandy, medium stiff clay overlying fine- to medium-grained, clayey, gravelly sand grading down into moderately sandy to clean, sub-angular to rounded, calcareous gravel. The overburden units varied in their mixtures and thicknesses in different sections of the excavation. The overburden contained no significant amounts of ground water.

VII POSSIBLE FUTURE PROBLEMS

1. Conditions That Could Produce Problems. There were no unanticipated foundation conditions discovered during construction of the Joe Pool Outlet Works which would pose a threat to the stability of the structure. All foundation surfaces were competent and stable, and remained so until covered by impervious backfill or protective concrete.

Minor erosion problems may develop in the exposed 1V on 3H clay shale slopes in the approach and discharge channels prior to the establishment of turf during the Embankment and Spillway contract. As the exposed clay shale deteriorates, it becomes highly erodible.

2. Recommendations. Consideration should be given to flat base excavation for the foundation for cut and cover conduits in lieu of V-shaped excavation. V-shaped excavations in hard rock, or in horizontally-bedded, soft-to-moderately hard clay shale, as in this case, inevitably result in overexcavation (see para IV-5). Even though overexcavation is a responsibility of the contractor, it will be considered in claims, and in future excavation cost estimates.

VIII CONTRACT MODIFICATIONS AFFECTING THE FOUNDATION

One contract modification was approved which affected the outlet works foundation. In accordance with the Value Engineering Incentive Program, the contractor submitted a Value Engineering Change Proposal to delete the placement of pneumatic concrete where shown in the plans, specifically in the collar excavations. Under the change the contractor would excavate the collars to grade, install the steel cage in the excavation, and place structural concrete around the cage. The change amounted to a net cost savings of \$3,517 which, under the Value Engineering Incentive Program, was split 45 percent - 55 percent between the contractor and the government respectively.

The proposal was reviewed and approved by the SWF Design Branch and Geotechnical Branch with the conditions that the time lapse between excavation and placement of concrete be the same as in all other areas of protective concrete (maximum 2 hours), and that Aerospray 52 moisture sealant be applied to the excavation walls immediately after cleaning. The contractor agreed to the conditions and the contract modification was approved on 19 December 1980.

IX RECORD OF FOUNDATION APPROVAL

CONCRETE PLACEMENT						
Station	Location	Date	Start	Stop	AMB Temp	Remarks
27+72-27+96	Stilling Basin	1-29-81	1230	1445	56	to 20' RT
27+96-28+76	" "	1-30-81	1100	1600	32	to 20' RT
27+72-28+00	" "	1-31-81	1300	1500	36	to 20' LT
28+00-28+75	" "	2-02-81	1200	1600	42	to 20' LT
20+00-20+48	Intake Tower	2-04-81	1010	1745	47	Transition
19+65-20+00	" "	2-06-81	1000	1730	42	26' LT to 26' RT
19+15-19+65	" "	2-07-81	0930	1415	45	to 26' RT
19+05-19+65	Appro Slab	2-13-81	1450	1810	52	to 26' LT
18+85-19+15	" "	2-14-81	1135	1230	60	to 26' RT
18+85-19+05	" "	2-14-81	1250	1320	60	to 26' LT
20+49.5-20+66.5	Conduit	2-16-81	1300	1700	71	Monolith 1
20+66.5-20+69.5	"	2-18-81	1515	1545	70	Collar 1-2
20+69.5-20+86.5	"	2-18-81	1615	1750	70	Monolith 2
20+89.5-21+06.5	"	2-19-81	1130	1245	60	Monolith 3
21+09.5-21+26.5	"	2-19-81	1300	1415	60	Monolith 4
21+29.5-21+46.5	"	2-19-81	1615	1845	60	Monolith 5
21+49.5-21+66.5	"	2-20-81	1215	1325	75	Monolith 6
21+69.5-21+86.5	"	2-20-81	1415	1550	75	Monolith 7
27+34-27+50	Chute	2-24-81	1440	1630	75	±15' LT to ±15' RT
27+50-27+72	"	2-25-81	1345	1945	69	±18' LT to ±18' RT
20+86.5-20+89.5	Conduit	2-26-81	1400	1445	74	Collar 2-3
21+06.5-21+09.5	"	2-26-81	1600	1635	74	Collar 3-4
21+26.5-21+29.5	"	2-26-81	1810	1900	74	Collar 4-5

RECORD OF FOUNDATION APPROVAL (cont'd)

CONCRETE PLACEMENT						
Station	Location	Date	Start	Stop	AMB Temp	Remarks
21+46.5-21+49.5	Conduit	2-27-81	1700	1800	68	Collar 5-6
21+66.5-21+69.5	"	2-28-81	1100	1140	63	Collar 6-7
		3-05-81	1600	1645	60	
21+89.5-22+06.5	"	3-10-81	1300	1415	65	Monolith 8
22+09.5-22+26.5	"	3-11-81	1315	1500	64	Monolith 9
22+29.5-22+46.5	"	3-11-81	1545	1710	64	Monolith 10
27+10-27+34	Chute	3-12-81	1235	1500	64	±12' LT to ±12' RT
22+49.5-22+66.5	Conduit	3-13-81	1245	1430	70	Monolith 11
22+69.5-22+86.5	"	3-13-81	1500	1630	70	Monolith 12
21+86.5-21+89.5	"	3-14-81	0900	0930	60	Collar 7-8
22+89.5-23+06.5	"	3-16-81	1240	1340	65	Monolith 13
23+09.5-23+26.5	"	3-16-81	1430	1545	65	Monolith 14
28+76-28+85	Stilling Basin	3-17-81	1640	1730	49	Key
22+06.5-22+09.5	Conduit	3-18-81	1500	1730	59	Collar 8-9
23+29.5-23+46.5	"	3-19-81	1120	1240	65	Monolith 15
23+49.5-23+66.5	"	3-23-81	1230	1350	60	Monolith 16
23+69.5-23+86.5	"	3-24-81	1310	1445	62	Monolith 17
23+89.5-24+06.5	"	3-24-81	1530	1620	62	Monolith 18
23+06.5-23+09.5	"	3-25-81	1200	1310	65	Collar 13-14
23+26.5-23+29.5	"	3-25-81	1350	1500	65	Collar 14-15
22+46.5-22+49.5	"	3-26-81	1720	1800	73	Collar 10-11
22+26.5-22+29.5	"	3-27-81	1015	1100	60	Collar 9-10
22+66.5-22+69.5	"	3-27-81	1210	1245	60	Collar 11-12


RECORD OF FOUNDATION APPROVAL (cont'd)


Station	Location	Date	CONCRETE PLACEMENT		AMB	Remarks
			Start	Stop	Temp	
22+86.5-22+89.5	Conduit	3-27-81	1430	1515	60	Collar 12-13
24+09.5-24+26.5	"	4-01-81	1600	1710	84	Monolith 19
24+29.5-24+46.5	"	4-02-81	1335	1450	72	Monolith 20
24+49.5-24+66.5	"	4-03-81	1200	1250	71	Monolith 21
24+69.5-24+86.5	"	4-0-81	1255	1405	67	Monolith 22
24+89.5-25+06.5	"	4-06-81	1550	1710	67	Monolith 23
25+09.5-25+26.5	"	4-07-81	1445	1645	74	Monolith 24
25+29.5-25+46.5	"	4-08-81	1100	1230	70	Monolith 25
25+49.5-25+66.5	"	4-08-81	1330	1500	70	Monolith 26
23+66.5-23+68.5	"	4-08-81	1415	1500	71	Collar 16-17
23+86.5-23+89.5	"	4-09-81	1215	1240	79	Collar 17-18
24+26.5-24+29.5	"	4-09-81	1310	1340	79	Collar 18-19
25+89.5-26+06.5	"	4-10-81	1125	1240	77	Monolith 27
26+09.5-26+26.5	"	4-10-81	1350	1440	77	Monolith 28
26+29.5-26+46.5	"	4-10-81	1655	1810	77	Monolith 29
24+26.5-24+29.5	"	4-11-81	1300	1330	76	Collar 19-20
26+49.5-26+66.5	"	4-13-81	1130	1345	78	Monolith 30
26+69.5-26+86.5	"	4-13-81	1430	1645	78	Monolith 31
26+66.5-26+69.5	"	4-14-81	1030	1130	68	Collar 30-31
24+46.5-24+49.5	"	4-15-81	0925	1000	60	Collar 20-21
24+66.5-24+69.5	"	4-15-81	1040	1110	60	Collar 21-22
24+86.5-24+89.5	"	4-15-81	1130	1230	60	Collar 22-23
25+06.5-25+09.5	"	4-15-81	1350	1435	60	Collar 23-24

RECORD OF FOUNDATION APPROVAL (cont'd)

Station	Location	Date	CONCRETE PLACEMENT		AMB	Remarks
			Start	Stop	Temp	
25+26.5-25+29.5	Conduit	4-15-81	1500	1600	60	Collar 24-25
25+46.5-25+49.5	"	4-15-81	1645	1720	60	Collar 25-26
25+66.5-25+69.5	"	4-15-81	1750	1835	60	Collar 26-27
26+89.5-27+06.5	"	4-16-81	1420	1600	87	Monolith 32
27+09.5-27+26.5	"	4-16-81	1645	1855	87	Monolith 33
26+06.5-26+09.5	"	4-17-81	1000	1025	80	Collar 27-28
26+26.5-26+29.5	"	4-17-81	1110	1215	80	Collar 28-29
26+46.5-26+49.5	"	4-17-81	1300	1325	80	Collar 29-30
26+66.5-26+69.5	"	4-17-81	1350	1430	80	Collar 30-31
26+86.5-26+89.5	"	4-17-81	1445	1530	80	Collar 31-32
27+06.5-27+09.5	"	4-17-81	1550	1630	80	Collar 32-33

NOTE: The contract specified that the clay shale surface be sealed with a resin-type sealer (Aerospray 52) within 15 minutes after reaching final grade and covered with protective concrete within 2 hours after reaching final grade. The contractor made a sincere effort, and in most instances, met the time limitations required by the contract. Mapping of the foundation was accomplished during the time span between excavation and encasement, usually immediately following surface cleaning. Approval of the foundation surface occurred immediately before placement of protective concrete.





CONSERVATION POOL EL 522.0

FLOOD CONTROL POOL EL 536.0

WEBB

VICINITY MAP

ARLINGTON

CONTRACTOR'S
WORK AREA

SPILLWAY

BELT LINE ROAD

OUTLET WORKS

NEWBANKMENT

DALLAS

CEDAR HILL

DUNCANVILLE

GRAND
PRAIRIE

U.S. ARMY ENGINEER DISTRICT, FORT WORTH
CORPS OF ENGINEERS
FORT WORTH, TEXAS

JOE POOL LAKE
MOUNTAIN CREEK, TEXAS

OUTLET WORKS

PROJECT LOCATION AND LAKE MAP

DRAWN BY

DATE

CHECKED BY

APPROVED BY

DATE

1000

5000

10000

20000

40000

80000

160000

320000

640000

1280000

2560000

5120000

10240000

20480000

40960000

81920000

163840000

327680000

655360000

1310720000

2621440000

5242880000

10485760000

20971520000

41943040000

83886080000

167772160000

335544320000

671088640000

1342177280000

2684354560000

5368709120000

10737418240000

21474836480000

42949672960000

85899345920000

171798691840000

343597383680000

687194767360000

1374389534720000

2748779069440000

5497558138880000

10995116277760000

21990232555520000

43980465111040000

87960930222080000

175921860444160000

351843720888320000

703687441776640000

1407374883553280000

2814749767106560000

5629499534213120000

11258999068426240000

22517998136852480000

45035996273704960000

90071992547409920000

180143985094819840000

360287970189639680000

720575940379279360000

1441151880758558720000

2882303761517117440000

5764607523034234880000

11529215046068469760000

23058430092136939520000

46116860184273879040000

92233720368547758080000

184467440737095516160000

368934881474191032320000

737869762948382064640000

1475739525896764129280000

2951479051793528258560000

5902958103587056517120000

11805916207174113034240000

23611832414348226068480000

47223664828696452136960000

94447329657392904273920000

188894659314785808547840000

377789318629571617095680000

755578637259143234191360000

1511157274518286468382720000

3022314549036572936765440000

6044629098073145873530880000

12089258196146291747061760000

24178516392292583494123520000

48357032784585166988247040000

96714065569170333976494080000

193428131138340667952988160000

386856262276681335905976320000

773712524553362671811952640000

1547425049106725343623905280000

3094850098213450687247810560000

6189700196426901374495621120000

12379400392853802748991242240000

24758800785707605497982484480000

49517601571415210995964968960000

99035203142830421991929937920000

198070406285660843983859875840000

396140812571321687967719751680000

792281625142643375935439503360000

1584563250285286751870879006720000

3169126500570573503741758013440000

6338253001141147007483516026880000

12676506002282294014967032053760000

25353012004564588029934064107520000

50706024009129176059868128215040000

101412048018258352119736256430080000

202824096036516704239472512860160000

405648192073033408478945025720320000

811296384146066816957890051440640000

1622592768292133633915780102881280000

3245185536584267267831560205762560000

6490371073168534535663120411525120000

12980742146337069071326240823050240000

25961484292674138142652481646100480000

51922968585348276285304963292200960000

103845937170696552570609926584401920000

207691874341393105141219853168803840000

415383748682786210282439706337607680000

830767497365572420564879412675215360000

1661534994731144841129758825350430720000

3323069989462289682259517650700861440000

6646139978924579364519035301401722880000

13292279957849158729038070602803445760000

26584559915698317458076141205606891520000

53169119831396634916152282411213783040000

106338239662793269832304564822427566080000

212676479325586539664609129644855132160000

425352958651173079329218259289710264320000

850705917302346158658436518579420528640000

1701411834604692317316873037158841057280000

3402823669209384634633746074317682114560000

6805647338418769269267492148635364229120000

13611294676837538538534984297270728458240000

27222589353675077077069968594541456916480000

54445178707350154154139937189082913832960000

108890357414700308308279874378165827665920000

217780714829400616616559748756331655331840000

435561429658801233233119497512663310663680000

871122859317602466466238995025326621327360000

1742245718635204932932477990050653242654720000

3484491437270409865864955980101306485309440000

6968982874540819731729911960202612970618880000

13937965749081639463459823920405225941237760000

27875931498163278926919647840810451882475520000

55751862996326557853839295681620903764951040000

111503725992653115707678591363241807529902080000

223007451985306231415357182726483615059804160000

446014903970612462830714365452967230119608320000

892029807941224925661428730905934460239216640000

1784059615882449851322857461811868920478433280000

3568119231764899702645714923623737840956866560000

7136238463529799405291429847247475681913733120000

14272476927059598810582859694494951363827466240000

28544953854119197621165719388989902727654932480000

57089907708238395242331438777979805455309864960000

114179815416476790484662877555959610910619729920000

228359630832953580969325755111919221821239459840000

456719261665907161938651510223838443642478919680000

913438523331814323877303020447676887284957839360000

1826877046663628647754606040895353774569915678720000

3653754093327257295509212081790707549139831357440000

7307508186654514591018424163581415098279662714880000

14615016373309029182036848327162830196559325429760000

29230032746618058364073696654325660393118650859520000

58460065493236116728147393308651320786237301719040000

116920130986472233456294786617302641572474603438080000

233840261972944466912589573234605283144949206876160000

467680523945888933825179146469210566289898413752320000


935361047891777867650358292938421132579796827504640000

1870722095783555735300716585876842265159593655009280000

3741444191567111470601433171753684530319187310018560000

7482888383134222941202866343507369060638374620037120000

14965776766268445882405732



5



6

7


8

9


10




CORPS OF ENGINEERS











NOTES:
1. FOR LOGS OF BORINGS SEE PLATES 17 THRU 25.

DESIGNED BY		JOE POOL LAKE MOUNTAIN CREEK, TEXAS	
DRAWN BY		OUTLET WORKS	
CHECKED BY		PLAN OF BORINGS	
SUBMITTED BY		DATE	
MEL GREEN		ORDERS NUMBER	
ENGINEER		SHEET NO	
		4	

















NOTE: 1. FOR SECTIONS SEE PLATES 9 & 10

LEGEND

-  CLAY
 SAND & GRAVEL
 UPPER BRITTON FM, WEATHERED
 UPPER BRITTON FM, UNWEATHERED
 LOWER BRITTON FM


 FAULT OR JOINT EXPOSED ON SURFACE. STRIKE
 NW-SE DIP 45°NE DOWNTROWN SIDE ON NE SIDE
 OF FAULT.


 ZONE OF JOINTED OR BROKEN PRIMARY


 SEEPAGE AREA



[illegible]

TO ACCOMPANY OUTLET WORKS FINAL FOUNDATION REPORT











PLAN VIEW




EMBANKMENT CENTERLINE



3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20

CENTERLINE PROFILE



LEGEND

- ☐ UPPER BRITTON FM
- ☐ LOWER BRITTON FM
- FAULT OR JOINT EXPOSED ON SURFACE
DIP 45° NE, DOWNTHROWN SIDE ON

LIMIT OF PROTECTIVE SLAB

10°

LIMIT OF STRUCTURE

19 20 (21) 22 23 24 (25) (26) (27) (28) (29) (30) (31) (32) (33)

00

25+00

26+00


27+00

N FM

N FM



EXPOSED ON SURFACE STRIKE NW-SE
UNTHROWN SIDE ON NE SIDE OF FAULT


20' 0 20' 40'
SCALE OF FEET




U.S. ARMY ENGINEER DISTRICT, FORT WORTH CORPS OF ENGINEERS FORT WORTH, TEXAS			
DESIGNED BY A. MARR		JOE POOL LAKE MOUNTAIN CREEK, TEXAS	
DRAWN BY B. SMITH		OUTLET WORKS	
CHECKED BY M. GREEN		STRUCTURE FOUNDATION AS-BUILT PLAN & PROFILE	
SUBMITTED BY MEL GREEN ENGINEER		INV NO	DATE
		CONTR NO	PLATE 8
		DRAWING NUMBER	SHEET NO OF

1 TO ACCOMPANY OUTLET WORKS FINAL FOUNDATION REPORT







SECTION A-A





SECTION B-B




NOTES

1. FOR LOCATIONS OF CROSS-SECTIONS SEE PLATES 5 & 6.
2. BOTH SECTIONS LOOKING DOWNSTREAM
3. GEOLOGIC CONTACTS DASHED WHERE ESTIMATED

U.S. ARMY ENGINEER DISTRICT, FORT WORTH CORPS OF ENGINEERS FORT WORTH, TEXAS	
DESIGNED BY: A. MAER CHECKED BY: M. GREEN REVIEWED BY: M. GREEN	JOE POOL LAKE MOUNTAIN CREEK, TEXAS OUTLET WORKS GEOLOGIC SECTIONS A-A AND B-B
SUBMITTED BY: MEL GREEN ENGINEER	INVITATION NO. _____ DATE: _____ CONTRACT NO. _____ DRAWING NUMBER _____ SHEET NO. 9





6

7

8

9

10

STILLING BASIN

NATURAL GROUND

500

490

480

470

460

450

440

430

0

100

200

DISTANCE IN FEET (RIGHT) →

SECTION D-D

NATURAL GROUND

510

500

490

480

470

460

450

100






200

DISTANCE IN FEET (RIGHT) →

NOTES

1. FOR LOCATIONS OF SECTIONS SEE PLATE 4
2. BOTH SECTIONS LOOKING DOWNSTREAM
3. GEOLOGIC CONTACT DASHED WHERE ESTIMATED

LEGEND

-  CLAY
-  SAND AND GRAVEL
-  UPPER BRITTON FM, WEATHERED
-  UPPER BRITTON FM, UNWEATHERED
-  LOWER BRITTON FM

DATE: _____			
DRAWN BY: _____			
CHECKED BY: _____			
APPROVED BY: _____			
U.S. ARMY ENGINEER DISTRICT, FORT WORTH CORPS OF ENGINEERS FORT WORTH, TEXAS			
DESIGNED BY: A. HARR		JOE POOL LAKE MOUNTAIN CREEK, TEXAS	
DRAWN BY: M. CASTELLON		OUTLET WORKS	
CHECKED BY: M. GREEN		GEOLOGIC SECTIONS C-C AND D-D	
SUBMITTED BY: MEL GREEN		HYDRAULIC NO. _____	DATE: _____
ENGINEER:		CONTRACT NO. _____	PLATE NO. 10
		DRAWING NUMBER _____	SHEET NO. _____

F


E





D

C

B

A



-  SAND AND GRAVEL
-  UPPER BRACKISH WATER
-  UPPER BRACKISH WATER
-  LOWER BRACKISH WATER

4

5

6

7

8

DISCHARGE CHANNEL

LIMIT OF EXCAVATION





← 100
DISTANCE IN FEET (LEFT)

SECTION E-E

100 →
DISTANCE IN FEET (RIGHT)NOTES:

1. FOR LOCATION OF SECTION SEE PLATE I.
2. CROSS SECTION LOOKING DOWNSTREAM
3. GEOLOGIC CONTACT DASHED WHERE ESTIMATED

LEGEND

-  SAND AND GRAVEL
-  UPPER BRITTON FM, WEATHERED
-  UPPER BRITTON FM, UNWEATHERED
-  LOWER BRITTON FM

TO ACCOMPANY OUTLET WORKS FINAL FOUNDATION REPORT PLATE 10

Drill Hole Log

DATE: 08-04

PROJECT: LAKEVIEW DAM DYE

LOCATION: SOUTH WESTERN

DEPTH: 0-100

LOG NO: 08-04

LOG TYPE: C

LOG DESCRIPTION: LAKEVIEW DAM DYE

LOG DATA:

DEPTH (FEET)	LOG DESCRIPTION	LOG TYPE	LOG DATA
0-10	CLAY, BL SD, W/ ROOTS, V CALC, MDT, V STP, LT BRN	A	00-00
10-20	CLAY, TR TO BL SD & GR, CALC, BL GYP, MDT, V STP, BRN TO BRN & LT BRN	B	20-00
20-30	CLAY, TR SD, CALC, MDT, V STP, LT BRN & BRN	C	30-00
30-40	CLAY, TR SD, CALC, MDT, V STP, LT BRN & BRN	D	40-00
40-50	CLAY, TR SD, CALC, MDT, V STP, LT BRN & BRN	E	50-00
50-60	CLAY, TR SD, CALC, MDT, V STP, LT BRN & BRN	F	60-00
60-70	CLAY, TR SD, CALC, MDT, V STP, LT BRN & BRN	G	70-00
70-80	CLAY, TR SD, CALC, MDT, V STP, LT BRN & BRN	H	80-00
80-90	CLAY, TR SD, CALC, MDT, V STP, LT BRN & BRN	I	90-00
90-100	CLAY, TR SD, CALC, MDT, V STP, LT BRN & BRN	J	100-00

LOG DATA:

DEPTH (FEET)	LOG DESCRIPTION	LOG TYPE	LOG DATA
0-10	CLAY, TR SD, CALC, MDT, V STP, LT BRN	A	00-00
10-20	CLAY, TR SD, CALC, MDT, V STP, LT BRN	B	20-00
20-30	CLAY, TR SD, CALC, MDT, V STP, LT BRN	C	30-00
30-40	CLAY, TR SD, CALC, MDT, V STP, LT BRN	D	40-00
40-50	CLAY, TR SD, CALC, MDT, V STP, LT BRN	E	50-00
50-60	CLAY, TR SD, CALC, MDT, V STP, LT BRN	F	60-00
60-70	CLAY, TR SD, CALC, MDT, V STP, LT BRN	G	70-00
70-80	CLAY, TR SD, CALC, MDT, V STP, LT BRN	H	80-00
80-90	CLAY, TR SD, CALC, MDT, V STP, LT BRN	I	90-00
90-100	CLAY, TR SD, CALC, MDT, V STP, LT BRN	J	100-00

Drill Hole Log

DATE: 08-04

PROJECT: LAKEVIEW DAM DYE

LOCATION: SOUTH WESTERN

DEPTH: 0-100

LOG NO: 08-04

LOG TYPE: C

LOG DESCRIPTION: LAKEVIEW DAM DYE

LOG DATA:

DEPTH (FEET)	LOG DESCRIPTION	LOG TYPE	LOG DATA
0-10	CLAY, TR SD, CALC, MDT, V STP, LT BRN	A	00-00
10-20	CLAY, TR SD, CALC, MDT, V STP, LT BRN	B	20-00
20-30	CLAY, TR SD, CALC, MDT, V STP, LT BRN	C	30-00
30-40	CLAY, TR SD, CALC, MDT, V STP, LT BRN	D	40-00
40-50	CLAY, TR SD, CALC, MDT, V STP, LT BRN	E	50-00
50-60	CLAY, TR SD, CALC, MDT, V STP, LT BRN	F	60-00
60-70	CLAY, TR SD, CALC, MDT, V STP, LT BRN	G	70-00
70-80	CLAY, TR SD, CALC, MDT, V STP, LT BRN	H	80-00
80-90	CLAY, TR SD, CALC, MDT, V STP, LT BRN	I	90-00
90-100	CLAY, TR SD, CALC, MDT, V STP, LT BRN	J	100-00

LOG DATA:

DEPTH (FEET)	LOG DESCRIPTION	LOG TYPE	LOG DATA
0-10	CLAY, TR SD, CALC, MDT, V STP, LT BRN	A	00-00
10-20	CLAY, TR SD, CALC, MDT, V STP, LT BRN	B	20-00
20-30	CLAY, TR SD, CALC, MDT, V STP, LT BRN	C	30-00
30-40	CLAY, TR SD, CALC, MDT, V STP, LT BRN	D	40-00
40-50	CLAY, TR SD, CALC, MDT, V STP, LT BRN	E	50-00
50-60	CLAY, TR SD, CALC, MDT, V STP, LT BRN	F	60-00
60-70	CLAY, TR SD, CALC, MDT, V STP, LT BRN	G	70-00
70-80	CLAY, TR SD, CALC, MDT, V STP, LT BRN	H	80-00
80-90	CLAY, TR SD, CALC, MDT, V STP, LT BRN	I	90-00
90-100	CLAY, TR SD, CALC, MDT, V STP, LT BRN	J	100-00

TO ACCOMPANY OUTLET WORKS FOUNDATION REPORT PLATE 13

Borehole Log		Geological Notes		Drilling Data	
Borehole No. 68-531		Geological Notes		Drilling Data	
Location: 68-531		Geological Notes		Drilling Data	
Date: 22 Jan 75		Geological Notes		Drilling Data	
Driller: J. A. Smith		Geological Notes		Drilling Data	
Time: 10:00		Geological Notes		Drilling Data	
Weather: Clear		Geological Notes		Drilling Data	
Tide: Low		Geological Notes		Drilling Data	
Depth: 0.0' to 44.7'		Geological Notes		Drilling Data	
Elevation: 100.0'		Geological Notes		Drilling Data	
Diameter: 4.0"		Geological Notes		Drilling Data	
Rate of Penetration: 1.00'		Geological Notes		Drilling Data	
Total Depth: 44.7'		Geological Notes		Drilling Data	
Remarks: 1.00' per 1.00'		Geological Notes		Drilling Data	
Geological Notes		Geological Notes		Geological Notes	
0.0' to 4.0' clay, very moist, with very small, irregular calcareous nodules		0.0' to 4.0' clay, very moist, with very small, irregular calcareous nodules		0.0' to 4.0' clay, very moist, with very small, irregular calcareous nodules	
4.0' to 6.0' brown, very stiff, moist		4.0' to 6.0' brown, very stiff, moist		4.0' to 6.0' brown, very stiff, moist	
6.0' to 10.0' brown, hard		6.0' to 10.0' brown, hard		6.0' to 10.0' brown, hard	
10.0' to 14.0' low plasticity, brown, hard, moist, slightly sandy		10.0' to 14.0' low plasticity, brown, hard, moist, slightly sandy		10.0' to 14.0' low plasticity, brown, hard, moist, slightly sandy	
14.0' to 21.0' medium plasticity, brown, hard, moist		14.0' to 21.0' medium plasticity, brown, hard, moist		14.0' to 21.0' medium plasticity, brown, hard, moist	
21.0' to 25.0' low plasticity, brown, moist, slightly sandy, with white, calcareous nodules, very difficult to sample from 16.0' to 25.0'		21.0' to 25.0' low plasticity, brown, moist, slightly sandy, with white, calcareous nodules, very difficult to sample from 16.0' to 25.0'		21.0' to 25.0' low plasticity, brown, moist, slightly sandy, with white, calcareous nodules, very difficult to sample from 16.0' to 25.0'	
25.0' to 30.0' low plasticity, gray and tan, very hard, moist, sandy		25.0' to 30.0' low plasticity, gray and tan, very hard, moist, sandy		25.0' to 30.0' low plasticity, gray and tan, very hard, moist, sandy	
30.0' to 34.0' brown, very sandy		30.0' to 34.0' brown, very sandy		30.0' to 34.0' brown, very sandy	
34.0' to 37.0' brown, very stiff, very moist, slightly sandy		34.0' to 37.0' brown, very stiff, very moist, slightly sandy		34.0' to 37.0' brown, very stiff, very moist, slightly sandy	
37.0' to 39.0' medium plasticity, brownish-gray, stiff, very moist		37.0' to 39.0' medium plasticity, brownish-gray, stiff, very moist		37.0' to 39.0' medium plasticity, brownish-gray, stiff, very moist	
39.0' to 43.0' low plasticity, brown-gray, stiff, very moist, very sandy; with scattered clay nodules from 42.0' to 43.0'		39.0' to 43.0' low plasticity, brown-gray, stiff, very moist, very sandy; with scattered clay nodules from 42.0' to 43.0'		39.0' to 43.0' low plasticity, brown-gray, stiff, very moist, very sandy; with scattered clay nodules from 42.0' to 43.0'	
43.0' to 44.7' brown, medium stiff		43.0' to 44.7' brown, medium stiff		43.0' to 44.7' brown, medium stiff	
44.7' to 46.9' shale - tan, fractured, clayey, well rounded, to 1 inch		44.7' to 46.9' shale - tan, fractured, clayey, well rounded, to 1 inch		44.7' to 46.9' shale - tan, fractured, clayey, well rounded, to 1 inch	
46.9' to 47.5' shale - dark gray, thin-bedded, non-weathered, calcareous, non-fractured, non-jointed		46.9' to 47.5' shale - dark gray, thin-bedded, non-weathered, calcareous, non-fractured, non-jointed		46.9' to 47.5' shale - dark gray, thin-bedded, non-weathered, calcareous, non-fractured, non-jointed	
7. B. in shale at 47.5'		7. B. in shale at 47.5'		7. B. in shale at 47.5'	
Remarks: 1.00' per 1.00'		Remarks: 1.00' per 1.00'		Remarks: 1.00' per 1.00'	

Borehole Log		Geological Notes		Drilling Data	
Borehole No. 68-532		Geological Notes		Drilling Data	
Location: 68-532		Geological Notes		Drilling Data	
Date: 24 Jan 75		Geological Notes		Drilling Data	
Driller: J. A. Smith		Geological Notes		Drilling Data	
Time: 10:00		Geological Notes		Drilling Data	
Weather: Clear		Geological Notes		Drilling Data	
Tide: Low		Geological Notes		Drilling Data	
Depth: 0.0' to 41.0'		Geological Notes		Drilling Data	
Elevation: 100.0'		Geological Notes		Drilling Data	
Diameter: 4.0"		Geological Notes		Drilling Data	
Rate of Penetration: 1.00'		Geological Notes		Drilling Data	
Total Depth: 41.0'		Geological Notes		Drilling Data	
Remarks: 1.00' per 1.00'		Remarks: 1.00' per 1.00'		Remarks: 1.00' per 1.00'	
Geological Notes		Geological Notes		Geological Notes	
0.0' to 4.0' clay, very moist, with very small, irregular calcareous nodules		0.0' to 4.0' clay, very moist, with very small, irregular calcareous nodules		0.0' to 4.0' clay, very moist, with very small, irregular calcareous nodules	
4.0' to 6.0' brown, very stiff, moist		4.0' to 6.0' brown, very stiff, moist		4.0' to 6.0' brown, very stiff, moist	
6.0' to 10.0' brown, hard		6.0' to 10.0' brown, hard		6.0' to 10.0' brown, hard	
10.0' to 14.0' low plasticity, brown, hard, moist, slightly sandy		10.0' to 14.0' low plasticity, brown, hard, moist, slightly sandy		10.0' to 14.0' low plasticity, brown, hard, moist, slightly sandy	
14.0' to 16.5' low plasticity, brown, hard, moist, stiff		14.0' to 16.5' low plasticity, brown, hard, moist, stiff		14.0' to 16.5' low plasticity, brown, hard, moist, stiff	
16.5' to 17.0' brown, generally, with small, well rounded granules		16.5' to 17.0' brown, generally, with small, well rounded granules		16.5' to 17.0' brown, generally, with small, well rounded granules	
17.0' to 24.5' low plasticity, brown, hard, moist, stiff		17.0' to 24.5' low plasticity, brown, hard, moist, stiff		17.0' to 24.5' low plasticity, brown, hard, moist, stiff	
24.5' to 34.5' low plasticity, gray and brown, stiff, moist, very sandy		24.5' to 34.5' low plasticity, gray and brown, stiff, moist, very sandy		24.5' to 34.5' low plasticity, gray and brown, stiff, moist, very sandy	
34.5' to 37.0' low plasticity, gray and brown, stiff, moist, very sandy		34.5' to 37.0' low plasticity, gray and brown, stiff, moist, very sandy		34.5' to 37.0' low plasticity, gray and brown, stiff, moist, very sandy	
37.0' to 40.0' brown, generally		37.0' to 40.0' brown, generally		37.0' to 40.0' brown, generally	
40.0' to 41.0' shale - dark gray, non-weathered, non-jointed, calcareous, thin-bedded		40.0' to 41.0' shale - dark gray, non-weathered, non-jointed, calcareous, thin-bedded		40.0' to 41.0' shale - dark gray, non-weathered, non-jointed, calcareous, thin-bedded	
7. B. at 41.0' in shale		7. B. at 41.0' in shale		7. B. at 41.0' in shale	
Remarks: 1.00' per 1.00'		Remarks: 1.00' per 1.00'		Remarks: 1.00' per 1.00'	

U.S. ARMY ENGINEER DISTRICT FORT WORTH
 CORPUS CHRISTI, TEXAS
 JOE POOL LAKE
 MOUNTAIN VIEW, TEXAS
 OUTLET WORKS AND INITIAL EMBANKMENTS
 LOGS OF BORINGS
 NO. 48, 49, 50 AND 51, 52
 JAN 1964
 JAN 1964



[illegible]

[illegible]

201	15
202	24.3
203	19
204	27.2

[illegible]

[illegible]



U.S. ARMY ENGINEER DISTRICT, FORT WORTH CORPS OF ENGINEERS FORT WORTH, TEXAS			
JOE POOL LAKE MOUNTAIN CREEK, TEXAS			
OUTLET WORKS AND INITIAL EMBANKMENTS			
DESIGNED BY		LOGS OF BORINGS 8A-547, 8A-548, 8A-549	
DRAWN BY		INCH NO.	
CHECKED BY		DATED	
SUBMITTED BY		DRAWING NUMBER	
ENGINEER		SHEET NO.	

DRILLING LOG		DATE		TIME	
PROJECT		NO. OF FEET		NO. OF FEET	
LOCATION		NO. OF FEET		NO. OF FEET	
1. NAME OF WELL		2. DATE		3. TIME	
4. NAME OF WELL		5. DATE		6. TIME	
7. NAME OF WELL		8. DATE		9. TIME	
10. NAME OF WELL		11. DATE		12. TIME	
13. NAME OF WELL		14. DATE		15. TIME	
16. NAME OF WELL		17. DATE		18. TIME	
19. NAME OF WELL		20. DATE		21. TIME	
22. NAME OF WELL		23. DATE		24. TIME	
25. NAME OF WELL		26. DATE		27. TIME	
28. NAME OF WELL		29. DATE		30. TIME	
31. NAME OF WELL		32. DATE		33. TIME	
34. NAME OF WELL		35. DATE		36. TIME	
37. NAME OF WELL		38. DATE		39. TIME	
40. NAME OF WELL		41. DATE		42. TIME	
43. NAME OF WELL		44. DATE		45. TIME	
46. NAME OF WELL		47. DATE		48. TIME	
49. NAME OF WELL		50. DATE		51. TIME	
52. NAME OF WELL		53. DATE		54. TIME	
55. NAME OF WELL		56. DATE		57. TIME	
58. NAME OF WELL		59. DATE		60. TIME	
61. NAME OF WELL		62. DATE		63. TIME	
64. NAME OF WELL		65. DATE		66. TIME	
67. NAME OF WELL		68. DATE		69. TIME	
70. NAME OF WELL		71. DATE		72. TIME	
73. NAME OF WELL		74. DATE		75. TIME	
76. NAME OF WELL		77. DATE		78. TIME	
79. NAME OF WELL		80. DATE		81. TIME	
82. NAME OF WELL		83. DATE		84. TIME	
85. NAME OF WELL		86. DATE		87. TIME	
88. NAME OF WELL		89. DATE		90. TIME	
91. NAME OF WELL		92. DATE		93. TIME	
94. NAME OF WELL		95. DATE		96. TIME	
97. NAME OF WELL		98. DATE		99. TIME	
100. NAME OF WELL		101. DATE		102. TIME	




FIG. 100-1836

Borehole Log		Date		Sheet	
Project		Location		Scale	
1. Project Name		2. Date		3. Sheet No.	
4. Project No.		5. Date		6. Sheet No.	
7. Project Name		8. Date		9. Sheet No.	
10. Project Name		11. Date		12. Sheet No.	
13. Project Name		14. Date		15. Sheet No.	
16. Project Name		17. Date		18. Sheet No.	
19. Project Name		20. Date		21. Sheet No.	
22. Project Name		23. Date		24. Sheet No.	
25. Project Name		26. Date		27. Sheet No.	
28. Project Name		29. Date		30. Sheet No.	
31. Project Name		32. Date		33. Sheet No.	
34. Project Name		35. Date		36. Sheet No.	
37. Project Name		38. Date		39. Sheet No.	
40. Project Name		41. Date		42. Sheet No.	
43. Project Name		44. Date		45. Sheet No.	
46. Project Name		47. Date		48. Sheet No.	
49. Project Name		50. Date		51. Sheet No.	
52. Project Name		53. Date		54. Sheet No.	
55. Project Name		56. Date		57. Sheet No.	
58. Project Name		59. Date		60. Sheet No.	
61. Project Name		62. Date		63. Sheet No.	
64. Project Name		65. Date		66. Sheet No.	
67. Project Name		68. Date		69. Sheet No.	
70. Project Name		71. Date		72. Sheet No.	
73. Project Name		74. Date		75. Sheet No.	
76. Project Name		77. Date		78. Sheet No.	
79. Project Name		80. Date		81. Sheet No.	
82. Project Name		83. Date		84. Sheet No.	
85. Project Name		86. Date		87. Sheet No.	
88. Project Name		89. Date		90. Sheet No.	
91. Project Name		92. Date		93. Sheet No.	
94. Project Name		95. Date		96. Sheet No.	
97. Project Name		98. Date		99. Sheet No.	
100. Project Name		101. Date		102. Sheet No.	

Borehole Log		Date		Sheet	
Project		Location		Scale	
1. Project Name		2. Date		3. Sheet No.	
4. Project No.		5. Date		6. Sheet No.	
7. Project Name		8. Date		9. Sheet No.	
10. Project Name		11. Date		12. Sheet No.	
13. Project Name		14. Date		15. Sheet No.	
16. Project Name		17. Date		18. Sheet No.	
19. Project Name		20. Date		21. Sheet No.	
22. Project Name		23. Date		24. Sheet No.	
25. Project Name		26. Date		27. Sheet No.	
28. Project Name		29. Date		30. Sheet No.	
31. Project Name		32. Date		33. Sheet No.	
34. Project Name		35. Date		36. Sheet No.	
37. Project Name		38. Date		39. Sheet No.	
40. Project Name		41. Date		42. Sheet No.	
43. Project Name		44. Date		45. Sheet No.	
46. Project Name		47. Date		48. Sheet No.	
49. Project Name		50. Date		51. Sheet No.	
52. Project Name		53. Date		54. Sheet No.	
55. Project Name		56. Date		57. Sheet No.	
58. Project Name		59. Date		60. Sheet No.	
61. Project Name		62. Date		63. Sheet No.	
64. Project Name		65. Date		66. Sheet No.	
67. Project Name		68. Date		69. Sheet No.	
70. Project Name		71. Date		72. Sheet No.	
73. Project Name		74. Date		75. Sheet No.	
76. Project Name		77. Date		78. Sheet No.	
79. Project Name		80. Date		81. Sheet No.	
82. Project Name		83. Date		84. Sheet No.	
85. Project Name		86. Date		87. Sheet No.	
88. Project Name		89. Date		90. Sheet No.	
91. Project Name		92. Date		93. Sheet No.	
94. Project Name		95. Date		96. Sheet No.	
97. Project Name		98. Date		99. Sheet No.	
100. Project Name		101. Date		102. Sheet No.	



TO ACCOMPANY OUTLET WORKS FINAL FOUNDATION REPORT PLATE 20

DILLING LOG		DILLING LOG	
1. LOCATION: ...		1. LOCATION: ...	
2. DATE: ...		2. DATE: ...	
3. DILLING DEPTH: ...		3. DILLING DEPTH: ...	
4. DILLING METHOD: ...		4. DILLING METHOD: ...	
5. DILLING RESULTS: ...		5. DILLING RESULTS: ...	
6. DILLING NOTES: ...		6. DILLING NOTES: ...	
7. DILLING SUMMARY: ...		7. DILLING SUMMARY: ...	
8. DILLING CONCLUSIONS: ...		8. DILLING CONCLUSIONS: ...	
9. DILLING RECOMMENDATIONS: ...		9. DILLING RECOMMENDATIONS: ...	
10. DILLING APPENDICES: ...		10. DILLING APPENDICES: ...	

DILLING LOG		DILLING LOG	
1. LOCATION: ...		1. LOCATION: ...	
2. DATE: ...		2. DATE: ...	
3. DILLING DEPTH: ...		3. DILLING DEPTH: ...	
4. DILLING METHOD: ...		4. DILLING METHOD: ...	
5. DILLING RESULTS: ...		5. DILLING RESULTS: ...	
6. DILLING NOTES: ...		6. DILLING NOTES: ...	
7. DILLING SUMMARY: ...		7. DILLING SUMMARY: ...	
8. DILLING CONCLUSIONS: ...		8. DILLING CONCLUSIONS: ...	
9. DILLING RECOMMENDATIONS: ...		9. DILLING RECOMMENDATIONS: ...	
10. DILLING APPENDICES: ...		10. DILLING APPENDICES: ...	

$\frac{6}{\sqrt{7}}$



U.S. ARMY ENGINEER DISTRICT, FORT WORTH CORPS OF ENGINEERS FORT WORTH, TEXAS	
DESIGNED BY DRAWN BY CHECKED BY SUBMITTED BY ENGINEER	JOE POOL LAKE MOUNTAIN CREEK, TEXAS OUTLET WORKS AND INITIAL EMBANKMENTS LOGS OF BORINGS 8A6C-558, 559 AND 560
DATE DRAWING NUMBER	SHEET NO. 07



DESIGNED BY		JOE POOL LAKE	
DRAWN BY		MOUNTAIN CREEK, TEXAS	
CHECKED BY		OUTLET WORKS AND INITIAL EMBANKMENTS	
SUBMITTED BY		LOGS OF BORINGS	
ENGINEER		6DC-561 AND 6A8C-562	
DATE		SEQUENCE NO.	
DRAWING NUMBER		SHEET NO.	
		OF	

[illegible]

TO ACCOMPANY OUTLET WORKS FINAL FOUNDATION REPORT PLATE 23



1	2.5
2	3.0
3	3.5
4	4.0
5	4.5
6	5.0
7	5.5
8	6.0
9	6.5
10	7.0
11	7.5
12	8.0
13	8.5
14	9.0
15	9.5
16	10.0
17	10.5
18	11.0
19	11.5
20	12.0
21	12.5
22	13.0
23	13.5
24	14.0
25	14.5
26	15.0
27	15.5
28	16.0
29	16.5
30	17.0
31	17.5
32	18.0
33	18.5
34	19.0
35	19.5
36	20.0
37	20.5
38	21.0
39	21.5
40	22.0
41	22.5
42	23.0
43	23.5
44	24.0
45	24.5
46	25.0
47	25.5
48	26.0
49	26.5
50	27.0
51	27.5
52	28.0
53	28.5
54	29.0
55	29.5
56	30.0
57	30.5
58	31.0
59	31.5
60	32.0
61	32.5
62	33.0
63	33.5
64	34.0
65	34.5
66	35.0
67	35.5
68	36.0
69	36.5
70	37.0
71	37.5
72	38.0
73	38.5
74	39.0
75	39.5
76	40.0
77	40.5
78	41.0
79	41.5
80	42.0
81	42.5
82	43.0
83	43.5
84	44.0
85	44.5
86	45.0
87	45.5
88	46.0
89	46.5
90	47.0
91	47.5
92	48.0
93	48.5
94	49.0
95	49.5
96	50.0
97	50.5
98	51.0
99	51.5
100	52.0

1	2.5
2	3.0
3	3.5
4	4.0
5	4.5
6	5.0
7	5.5
8	6.0
9	6.5
10	7.0
11	7.5
12	8.0
13	8.5
14	9.0
15	9.5
16	10.0
17	10.5
18	11.0
19	11.5
20	12.0
21	12.5
22	13.0
23	13.5
24	14.0
25	14.5
26	15.0
27	15.5
28	16.0
29	16.5
30	17.0
31	17.5
32	18.0
33	18.5
34	19.0
35	19.5
36	20.0
37	20.5
38	21.0
39	21.5
40	22.0
41	22.5
42	23.0
43	23.5
44	24.0
45	24.5
46	25.0
47	25.5
48	26.0
49	26.5
50	27.0
51	27.5
52	28.0
53	28.5
54	29.0
55	29.5
56	30.0
57	30.5
58	31.0
59	31.5
60	32.0
61	32.5
62	33.0
63	33.5
64	34.0
65	34.5
66	35.0
67	35.5
68	36.0
69	36.5
70	37.0
71	37.5
72	38.0
73	38.5
74	39.0
75	39.5
76	40.0
77	40.5
78	41.0
79	41.5
80	42.0
81	42.5
82	43.0
83	43.5
84	44.0
85	44.5
86	45.0
87	45.5
88	46.0
89	46.5
90	47.0
91	47.5
92	48.0
93	48.5
94	49.0
95	49.5
96	50.0
97	50.5
98	51.0
99	51.5
100	52.0

1	2.5
2	3.0
3	3.5
4	4.0
5	4.5
6	5.0
7	5.5
8	6.0
9	6.5
10	7.0
11	7.5
12	8.0
13	8.5
14	9.0
15	9.5
16	10.0
17	10.5
18	11.0
19	11.5
20	12.0
21	12.5
22	13.0
23	13.5
24	14.0
25	14.5
26	15.0
27	15.5
28	16.0
29	16.5
30	17.0
31	17.5
32	18.0
33	18.5
34	19.0
35	19.5
36	20.0
37	20.5
38	21.0
39	21.5
40	22.0
41	22.5
42	23.0
43	23.5
44	24.0
45	24.5
46	25.0
47	25.5
48	26.0
49	26.5
50	27.0
51	27.5
52	28.0
53	28.5
54	29.0
55	29.5
56	30.0
57	30.5
58	31.0
59	31.5
60	32.0
61	32.5
62	33.0
63	33.5
64	34.0
65	34.5
66	35.0
67	35.5
68	36.0
69	36.5
70	37.0
71	37.5
72	38.0
73	38.5
74	39.0
75	39.5
76	40.0
77	40.5
78	41.0
79	41.5
80	42.0
81	42.5
82	43.0
83	43.5
84	44.0
85	44.5
86	45.0
87	45.5
88	46.0
89	46.5
90	47.0
91	47.5
92	48.0
93	48.5
94	49.0
95	49.5
96	50.0
97	50.5
98	51.0
99	51.5
100	52.0

U.S. ARMY ENGINEER DISTRICT, FORT WORTH CORPS OF ENGINEERS FORT WORTH, TEXAS			
DESIGNED BY	JOE POOL LAKE MOUNTAIN CREEK, TEXAS		
DRAWN BY			
CHECKED BY	OUTLET WORKS AND INITIAL EMBANKMENTS		
SUBMITTED BY	LOGS OF BORINGS BASC-567, 568 AND BA-569, 570		
ENGINEER	DATE	DRAWING NUMBER	SHEET NO
			OF

TO ACCOMPANY OUTLET WORKS FINAL FOUNDATION REPORT PLATE 20



Fig 13 Intake tower foundation. Station 18+70. 14 Feb 81



Fig 14 Intake tower foundation. Station 18+85. 14 Feb 81


AD-A133 180


OUTLET WORKS JOE POOL LAKE MOUNTAIN CREEK TEXAS(U) ARMY
ENGINEER DISTRICT FORT WORTH TX A J MARR JUN 83

3/2

UNCLASSIFIED

F/G 13/13 NL





MICROCOPY RESOLUTION TEST CHART
NATIONAL BUREAU OF STANDARDS - 1963 - A




Fig 15 Intake tower foundation. Station 19+10. 7 Feb 81



Fig 16 Intake tower foundation. Station 19+75. 7 Feb 81



Fig 17 Intake tower foundation. Station 19+75. 6 Feb 81



Fig 18 Fault crossing intake tower foundation. Station 19+90
6 Feb 81



Fig 19 Intake tower foundation. Station 20+50. 4 Feb 81




Fig 20 Intake tower foundation. Station 19+80. 6 Feb 81



Fig 21 Conduit foundation. Station 20+48 - 20+68 - 16 Feb 81



Fig 22 Conduit foundation. Station 20+48 - 20+68 - 16 Feb 81




Fig 23 Conduit foundation. Station 20+68 - 20+88 - 18 Feb 81



Fig 24 Conduit foundation. Station 20+88 - 21+08 - 19 Feb 81




Fig 25 Conduit foundation. Station 21+08 - 21+28 - 19 Feb 81




Fig 26 Conduit foundation. Station 21+28 - 21+48 - 19 Feb 81



Fig 27 Conduit foundation. Station 21+48 - 21+68 - 20 Feb 81




Fig 28 Conduit foundation. Station 21+68 - 21+88 - 20 Feb 81




Fig 29 Conduit foundation. Station 22+08 - 22+28 11 Mar 81



Fig 30 Conduit foundation. Station 22+28 - 22+48 11 Mar 81




Fig 31 Conduit foundation. Station 22+48 - 22+68 13 Mar 81



Fig 32 Conduit foundation. Station 22+68 - 22+88 13 Mar 81



Fig 33 Conduit foundation. Station 22+88 - 23+08 16 Mar 81




Fig 34 Conduit foundation. Station 23+08 - 23+28 16 Mar 81




Fig 35 Conduit foundation. Station 23+28 - 23+48 19 Mar 81



Fig 36 Conduit foundation. Station 23+48 - 23+68 23 Mar 81




Fig 37 Conduit foundation. Station 23+68 - 23+88 24 Mar 81



Fig 38 Conduit foundation. Station 23+88 - 24+08 24 Mar 81



Fig 39 Conduit foundation. Station 24+08 - 24+28 1 Apr 81




Fig 40 Conduit foundation. Station 24+28 - 24+48 2 Apr 81



Fig 41 Conduit foundation. Station 24+48 - 24+68 3 Apr 81



Fig 42 Conduit foundation. Station 24+68 - 24+88 6 Apr 81



Fig 43 Conduit foundation. Station 24+88 - 25+08 6 Apr 81



Fig 44 Conduit foundation. Station 25+08 - 25+28 7 Apr 81




Fig 45 Conduit foundation. Station 25+28 - 25+48 8 Apr 81




Fig 46 Conduit foundation. Station 25+48 - 25+68 8 Apr 81




Fig 47 Conduit foundation. Station 25+68 - 25+88 10 Apr 81



Fig 48 Conduit foundation. Station 25+88 - 26+08 10 Apr 81




Fig 49 Conduit foundation. Station 26+08 - 26+28 10 Apr 81




Fig 50 Conduit foundation. Station 26+28 - 26+48 13 Apr 81




Fig 51 Conduit foundation. Station 26+48 - 26+68 13 Apr 81



Fig 52 Conduit foundation. Station 26+68 - 26+88 16 Apr 81




Fig 53 Conduit foundation. Station 26+88 - 27+08 16 Apr 81



Fig 54 Stilling basin chute foundation. Contact between Upper Britton and Lower Britton members in center of photo at station 27+58 25 Feb 81



Fig 55 Stilling basin chute foundation. Station 27+65 25 Feb 81



Fig 56 Stilling basin foundation. Station 27+65 29 Jan 81



Fig 57 Stilling basin foundation. Station 27+80 29 Jan 81



Fig 58 Stilling basin foundation. Station 28+78 31 Jan 81



Fig 59 Stilling basin foundation. Station 27+95 2 Feb 81



Fig 60 Stilling basin foundation. Station 27+90 30 Jan 81



Fig 61 Joint in stilling basin foundation. Station 28+60
30 Jan 81



Fig 62 Stilling basin end key foundation. Station 28+80
Right side 17 Mar 81



Fig 63 Stilling basin end key foundation. Station 28+80
Left side 18 Mar 81




Fig 64 Foundation right of intake tower. Station 18+85 -
19+70 24 Jun 81



Fig 65 Foundation right of intake tower. Station 18+85 -
19+70 24 Jun 81



Fig 66 Foundation right of conduit. Station 20+75 - 21+75
29 Jun 81



Fig 67 Foundation right of conduit. Station 20+75 - 21+75
29 Jun 81




Fig 68 Foundation left of conduit. Station 20+50 - 21+50
13 Jul 81



Fig 69 Foundation left of conduit. Station 21+50 - 22+50
15 Jul 81



Fig 70 Foundation left of conduit. Station 22+50 - 23+50
17 Jul 81



Fig 71 Foundation right of conduit. Station 23+50 - 24+10
24 Jul 81



Fig 72 Foundation at base of slope - right of conduit.
Station 20+50 - 22+00 28 Jul 81



Fig 73 Foundation at base of slope - right of conduit.
Station 22+00 - 24+00 29 Jul 81



Fig 74 Excavation slope right of conduit. Station 20+50 -
21+70 5 Aug 81



Fig 75 Excavation slope left of intake tower. Station 18+90 -
20+50 6 Aug 81



Fig 76 Excavation slope right of intake tower. Station 18+90 -
20+50 10 Aug 81



Fig 77 Excavation slope left of conduit. Station 20+50 -
21+50 20 Aug 81



Fig 78 Excavation slope left of conduit. Station 21+60 -
22+50 21 Aug 81




Fig 79 Excavation slope left of conduit. Station 22+50 -
24+00 22 Aug 81



Fig 80 Excavation slope right of conduit. Station 21+80 -
23+10 24 Aug 81



Fig 81 Excavation slope right of conduit. Station 23+10 -
24+00 25 Aug 81



Fig 82 Excavation slope right of conduit. Station 24+00 - 25+20 26 Aug 81




Fig 83 Foundation right of conduit. Station 24+00 - 25+20 26 Aug 81



Fig 84 Excavation slope right of conduit. Station 26+40 - 27+20 10 Sep 81



Fig 85 Foundation right of conduit. Station 26+40 - 27+20 10 Sep 81



Fig 86 Excavation slope right of stilling basin. Station 27+30 -
28+00 11 Sep 81



Fig 87 Foundation right of stilling basin. Station 27+30 -
28+00 11 Sep 81



Fig 88 Excavation slope right of stilling basin. Station 28+00 - 28+50 15 Sep 81



Fig 89 Excavation slope right of stilling basin. Station 28+50 - 29+00 16 Sep 81




Fig 90 Excavation slope left of conduit. Station 26+30 - 27+20 17 Sep 81



Fig 91 Foundation left of conduit. Station 26+30 - 27+20 17 Sep 81



Fig 92 Excavation slope left of stilling basin. Station
27+20 - 27+80 18 Sep 81



Fig 93 Foundation left of stilling basin chute. Station
27+20 - 27+80 18 Sep 81




Fig 94 Excavation slope left of stilling basin. Station
27+80 - 28+30



Fig 95 Excavation slope left of stilling basin. Station
27+80 - 28+30 21 Sep 81



Fig 96 Excavation slope left of stilling basin. Station
28+50 - 28+90 22 Sep 81



Fig 97 Excavation slope left of stilling basin. Station
28+50 - 28+90 22 Sep 81